


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: December 10, 2014



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	cbauer@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	ppowell@myrgroup.com

Safety

None

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

Three pending requests: 001, 002 and 003.

Construction Progress

Transmission Line:
 Continue to receive material at the AVS, Charlie Creek and Gaugler laydown yards.
 Hauled 1148 of 812 structures to the right of way and framed 128 of 812 structures.
 Poured foundations and completed 64 of 264 of these foundations and drilled 61 of 548 holes for directly embedded foundations.
 Set 54 of 812 structures.
 Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:
 Equipment vendor on site working on assembling breakers and bushings. All work for bushings was completed this week.
 Continue to work on above grade conduits, switch and breaker platforms, bus, cable tray and material receiving.

Charlie Creek Substation:
 Working on tying rebar, below grade conduits and grounding, material receiving and set up tent to accommodate winter work.
 Thirty four drilled pier foundations were completed.

Judson Substation:
 Working on drilling piers and tying rebar. Poured 14 foundations but have had some issues with cold weather and concrete.
 Pouring transformer pad today with anticipated delivery of the unit on 12-19-2014.

Scheduled Activities

Transmission Line:
 Continue receiving material, hauling structures, foundation installation, framing, gate installation and tree clearing.

AVS Substation:
 Outage scheduled to replace MOD's. Work on breakers continuing and should finish next week.
 Continue to work on bus work, wire pulling and installing panels in the control building.

Charlie Creek Substation:
 Continue to work on below grade conduits, below grade grounding, and tying rebar.
 Drilled piers, flatwork and foundation pouring continue.

Judson Substation:
 Continue foundation work.
 Prepare site for power transformer delivery and continue to receive materials.

Comments

