


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: December 24, 2014



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

Transmission line contractor had a trailer slide off of an approach slope damaging a gate post. No injuries.

**Environmental**

None

**Land Owner/Public Issues**

None

**Structure Move Requests**

Three pending requests: 001, 002 and 003.

**Construction Progress**

Transmission Line:  
 Continue to receive material at the AVS, Charlie Creek, Gaugler and Patent Gate laydown yards.  
 Hauled 173 of 812 structures to the right of way and framed 168 of 812 structures.  
 Poured foundations and completed 79 of 264 of these foundations and drilled 63 of 548 holes for directly embedded foundations.  
 Set 91 of 812 structures.  
 Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:  
 Light fixtures installed. PT's, MOD's and Disconnects terminated.  
 Continue to work on buswork, motor ops, control wiring and installing trenway lids.

Charlie Creek Substation:  
 Secured site for holiday  
 Working on steel erection, tying rebar, below grade conduits and grounding, material receiving.

Judson Substation:  
 Working on drilling piers and tying rebar. Secured site for the holiday.  
 Poured 44 foundations, transformer pad and containment walls.

**Scheduled Activities**

Transmission Line:  
 Crews on holiday break until January 5th, 2015.

AVS Substation:  
 Crews on holiday break until December 29th, 2015.

Charlie Creek Substation:  
 Crews on holiday break until December 29th, 2015.

Judson Substation:  
 Crews on holiday break until January 5th, 2015.

**Comments**

Limited work due to holiday break.