

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: January 21, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

| Title | Name | Company | Office Phone | Cell Phone | Email Address |
|--------------------------|----------------|----------------|--------------|--------------|----------------------------------------------------------------|
| Project Manager | Amanda Wangler | Basin Electric | 701-557-5771 | 701-527-5615 | awangler@bepc.com |
| Project Engineer | Cory Bauer | Basin Electric | 701-557-5724 | 701-516-2067 | cbauer@bepc.com |
| Project Engineer | Chad Kuntz | Basin Electric | 701-557-5743 | 701-400-9436 | ckuntz@bepc.com |
| Construction Coordinator | Paul Telehey | Basin Electric | 701-557-5244 | 701-202-1156 | ptelehey@bepc.com |
| Construction Coordinator | Steve Ray | Basin Electric | | 919-818-7006 | sray@bepc.com |
| Construction Manager | Phil Powell | GSWC | 701-557-5243 | 720-284-1072 | ppowell@myrgroup.com |

Safety

Property damage on the transmission line when the transmission line contractor was moving a chipper and it struck a truck. No injuries.

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

Three pending requests: 001, 002 and 003.

Construction Progress

Transmission Line:

Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards.

Hauled 206 of 812 structures to the right of way and framed 196 of 812 structures.

Poured foundations and completed 89 of 264 of these foundations and drilled 91 of 548 holes for directly embedded foundations.

Set 113 of 812 structures.

Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:

Working on completing punch list items for Phase 1 including final above grade grounding

Receiving final Phase 1 materials.

Charlie Creek Substation:

Working on steel erection, tying rebar, below grade conduits and grounding, material receiving and drilled pier foundations.

Continued working assembly of dead end structure and installing control panels.

Judson Substation:

Working on drilling piers and tying rebar.

Poured 733 of 2600 cubic yards of concrete for foundations and drilled piers.

Scheduled Activities

Transmission Line:

Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation and tree clearing.

AVS Substation:

Contractors work for Phase 1 is finishing.

Next steps include Basin TSM moving the LOS1 and LOS2 lines to the new terminals. Outage for this work scheduled to begin 02-10-15.

Charlie Creek Substation:

Finish dead ends and strain bus towers. Continue bus work, above grade conduit, above grade grounding and breaker wiring.

Judson Substation:

Continue foundation work and material receiving.

Comments

Security system was installed at Judson substation due to past