

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: February 11th, 2015



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

None

**Environmental**

None

**Land Owner/Public Issues**

None

**Structure Move Requests**

Three pending requests: 001, 002 and 003.

**Construction Progress**

**Transmission Line:**  
 Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards.  
 Hauled 285 of 812 structures to the right of way and framed 283 of 812 structures.  
 Poured foundations and completed 104 of 264 of these foundations and drilled 141 of 548 holes for directly embedded foundations.  
 Set 167 of 812 structures.  
 Continue clearing trees and brush as required and installing culverts and access where required.

**AVS Substation:**  
 Completed fiber optic work to the first transmission line structure. Outage on LOS1 started 2/10/2015 and is planned for four weeks.  
 Working on the final punchlist items including DC panels and breaker wiring.

**Charlie Creek Substation:**  
 Working on steel erection, constructing switches and erecting take of structures.  
 Resumed work in the area of the cut phone line.

**Judson Substation:**  
 Working on drilling piers, tying rebar and low profile steel.  
 Poured 1467 of 2600 cubic yards of concrete for foundations and drilled piers.

**Scheduled Activities**

**Transmission Line:**  
 Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation and tree clearing.

**AVS Substation:**  
 Finish punchlist and crews will move back to Charlie Creek for the next few months.

**Charlie Creek Substation:**  
 Continue bus work, above grade conduit, above grade grounding and breaker wiring.  
 Breaker work scheduled to begin 2/17/2015.

**Judson Substation:**  
 Continue foundation work, material receiving and bus work.

**Comments**