

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: March 4th, 2015



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

None

**Environmental**

None

**Land Owner/Public Issues**

None

**Structure Move Requests**

Three pending requests: 001, 002 and 003.

**Construction Progress**

Transmission Line:  
 Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards.  
 Hauled 386 of 812 structures to the right of way and framed 366 of 812 structures.  
 Poured foundations and completed 117 of 264 of these foundations and drilled 175 of 548 holes for directly embedded foundations.  
 Set 213 of 812 structures.  
 Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:  
 Outage on LOS1 started 2/10/2015 and is planned for four weeks. Jumpers were installed on the newly relocated LOS1 line this week.  
 Working on the final punchlist items including DC panels and breaker wiring.

Charlie Creek Substation:  
 Installing jumpers on bushings, trenwa, and conduit to MOD's.  
 Breaker bushing installation was completed.

Judson Substation:  
 Working on drilling piers, tying rebar and low profile steel.  
 Poured 1945 of 2600 cubic yards of concrete for foundations and drilled piers.

**Scheduled Activities**

Transmission Line:  
 Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation and tree clearing.  
 Crews are preparing for the first wire stringing scheduled for 03/10/15.

AVS Substation:  
 Finish punchlist and crews will move back to Charlie Creek for the next few months.  
 Planning to put LOS1 back in service on 03/12/15 which would allow Phase 2 work to begin 02/16/15.

Charlie Creek Substation:  
 Scheduled to complete trenwa road crossing and static wire work.  
 Continue working on pulling cable, bus jumpers and core drilling.

Judson Substation:  
 Continue drilled pier work, material receiving and bus work.

**Comments**