

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: April 22nd, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	cbauer@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	ppowell@myrgroup.com

Safety

None

Environmental

Bird surveys are ongoing. A Sprague's Pipit was found which excludes structures 248-254 from any construction activities.

Land Owner/Public Issues

None

Structure Move Requests

Request #4 will be sent shortly

Construction Progress

Transmission Line:

Received material this week at AVS, Charlie Creek and Gaugler laydown yards.
Hauled 508 of 812 structures to the right of way and framed 480 of 812 structures.
Poured foundations and completed 142 of 264 of these foundations and drilled 251 of 548 holes for directly embedded foundations.
Set 335 of 812 structures and completed 4 of 69 wire pulls and clipped the conductor into place.
Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.

AVS Substation:

Working on finishing electrical cable demolition and grounding. All breakers have been installed and awaiting bushing installation
3of 5 MOD's were placed.

Charlie Creek Substation:

Continue to work on Stage 1 including adjusting switches, installing PT's and wiring breakers.

Judson Substation:

Started installing equipment including motor operators. Assembled 38 of 42 switches and started installing the 230kV switches. Transformer dress out started 04/20/2015.

Roundup Substation:

Held pre-construction meeting with the earth work contractor. Work is scheduled to begin 05/01/2015.

Scheduled Activities

Transmission Line:

Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.
Mowing and nesting bird surveys have begun.

AVS Substation:

Finish demolition work.
Work on setting PT's, control cabinet and wiring.

Charlie Creek Substation:

Continue working on pulling cable, bus jumpers and core drilling.

Judson Substation:

Continue installing equipment including switches and motor operators.
Continue material receiving and bus work. Work on the transformer dress.

Roundup:

Mobilize equipment. Work scheduled to begin 05/01/2015.

Comments