


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: June 24th, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety

One near miss incident on the transmission line. No injuries.

Environmental

Additional bird nests found and marked for avoidance.

Land Owner/Public Issues

Structure Move Requests

Construction Progress

Transmission Line:

Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards.

Hauled 680 of 818 structures to the right of way and framed 635 of 818 structures. Poured foundations and completed 207 of 279 of these foundations and drilled 388 of 543 holes for directly embedded foundations. Set 503 of 818 structures and completed 22 of 69 wire pulls and clipped the conductor into place.

Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.

AVS Substation:

Contractor has demobilized and will remobilize later this summer.

Charlie Creek Substation:

Contractor has demobilized and will remobilize later this summer.

Judson Substation:

Cable trench is 74% complete, conduit is 73% complete and the ground grid is 65% complete.

Additional contractor was on site working on 345kV breaker bushings.

Roundup Substation:

Started installing the final grade rock.

Scheduled Activities

Transmission Line:

Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.

Mowing and nesting bird surveys have begun.

AVS Substation:

No work planned until August with the exception of fixing the PT damage.

Charlie Creek Substation:

No work planned until August

Judson Substation:

Continue installing bus, ground grid and cable trench. Foundation contractor will be back to work on grouting foundations.

Roundup:

Grading activities are scheduled for the next week.

Comments

176 PU-11-696 Filed: 7/1/2015 Pages: 1
Basin Elect. 345 kV Trans. Line progress report – week ending 6-24-2015