

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: July 8th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
Environmental
Land Owner/Public Issues
Structure Move Requests
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 714 of 818 structures to the right of way and framed 652 of 818 structures. Poured foundations and completed 218 of 279 of these foundations and drilled 398 of 543 holes for directly embedded foundations. Set 533 of 818 structures and completed 25 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has mobilized back to site and is starting to repair damage done to substation by the PT failure.</p> <p>Charlie Creek Substation: Contractor has demobilized and will remobilize later this summer.</p> <p>Judson Substation: Cable trench is 99% complete, conduit is 86% complete and the ground grid is 65% complete.</p> <p>Roundup Substation: Continue to work on seeding and final civil work.</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing. Mowing and nesting bird surveys have begun.</p> <p>AVS Substation: No work planned until August with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation: No work planned until August</p> <p>Judson Substation: Continue installing bus, ground grid and cable trench. Foundation contractor will be back to work on grouting foundations.</p> <p>Roundup: Earth work will be substantially complete by the end of the week.</p>
Comments