

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: July 15th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
Continue to work around nesting birds and sprauge's pipit finds.
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
<p>Transmission Line:          Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards.          Hauled 714 of 818 structures to the right of way and framed 663 of 818 structures. Poured foundations and completed 230 of 279 of these foundations and drilled 409 of 543 holes for directly embedded foundations. Set 551 of 818 structures and completed 25 of 69 wire pulls and clipped the conductor into place.          Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation:          Contractor has mobilized back to site and is starting to repair damage done to substation by the PT failure. Cables are being arranged and laid out in preparation for the work to replace cables.</p> <p>Charlie Creek Substation:          Contractor has mobilized back to site to repour a breaker foundation that was settling. Work will be complete next week.</p> <p>Judson Substation:          Cable trench is 99% complete, conduit is 86% complete, ground grid is 65% complete and bus is 69% complete.          Completed the grating on the second transformer pad.</p> <p>Roundup Substation:          All seeding, mulch and wattles are in place. The site earth work is substantially complete.</p>
<b>Scheduled Activities</b>
<p>Transmission Line:          Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.          Nesting bird surveys are ongoing</p> <p>AVS Substation:          No work planned until August with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation:          No work planned until August.</p> <p>Judson Substation:          Continue installing bus, ground grid and cable trench. Foundation contractor will be back to work on grouting foundations.</p> <p>Roundup:          Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
<b>Comments</b>