


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: July 29th, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
Near miss near the Judson substation. Contractor was removing a fence when a gas line was damaged. No injuries.
Environmental
Continue to work around nesting birds and sprauge's pipit finds.
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 739 of 818 structures to the right of way and framed 685 of 818 structures. Poured foundations and completed 240 of 279 of these foundations and drilled 426 of 543 holes for directly embedded foundations. Set 600 of 818 structures and completed 31 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has de-mobilized and will return mid to late August.</p> <p>Charlie Creek Substation: Contractor has de-mobilized and will return mid to late August.</p> <p>Judson Substation: Cable trench is 99% complete, conduit is 90% complete, ground grid is 99% complete and bus is 98% complete. Began work on control cable and the communications tower.</p> <p>Roundup Substation: The site earth work is substantially complete. The General Contractor will start work in late August</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing. Nesting bird surveys are ongoing</p> <p>AVS Substation: No work planned until August with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation: No work planned until August.</p> <p>Judson Substation: Continue installing bus, ground grid and cable trench. Foundation contractor will be back to work on grouting foundations.</p> <p>Roundup: Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
Comments