

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: August 5th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
None
Environmental
Nesting bird surveys have been completed. Restarted work in the Corps of Engineers land.
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 757 of 818 structures to the right of way and framed 712 of 818 structures. Poured foundations and completed 240 of 279 of these foundations and drilled 439 of 543 holes for directly embedded foundations. Set 621 of 818 structures and completed 32 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has de-mobilized and will return mid to late August.</p> <p>Charlie Creek Substation: Contractor has de-mobilized and will return mid to late August.</p> <p>Judson Substation: Cable trench is 99% complete, conduit is 90% complete, ground grid is 99% complete and bus is 98% complete. Finished work on the communications tower.</p> <p>Roundup Substation: The site earth work is substantially complete. The General Contractor will start work in late August</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing. Nesting bird surveys are ongoing</p> <p>AVS Substation: No work planned until August with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation: No work planned until August.</p> <p>Judson Substation: Continue installing bus, ground grid and cable trench.</p> <p>Roundup: Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
Comments