


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: August 19th, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 785 of 818 structures to the right of way and framed 741 of 818 structures. Poured foundations and completed 251 of 279 of these foundations and drilled 458 of 543 holes for directly embedded foundations. Set 652 of 818 structures and completed 38 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has de-mobilized and will return late August.</p> <p>Charlie Creek Substation: Contractor has de-mobilized and will return late August.</p> <p>Judson Substation: Cable trench is 99% complete, conduit is 98% complete, ground grid is 99% complete and bus is 99% complete. Installing cable entrance. 43% of the cable in the control building has been completed. Also working on grounding for the security system.</p> <p>Roundup Substation: The site earth work is substantially complete. The General Contractor will start work in late August</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.</p> <p>AVS Substation: No work planned until August with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation: No work planned until late August.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
Comments


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: August 12th, 2015



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 775 of 818 structures to the right of way and framed 735 of 818 structures. Poured foundations and completed 243 of 279 of these foundations and drilled 453 of 543 holes for directly embedded foundations. Set 642 of 818 structures and completed 34 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has de-mobilized and will return late August.</p> <p>Charlie Creek Substation: Contractor has de-mobilized and will return late August.</p> <p>Judson Substation: Cable trench is 99% complete, conduit is 98% complete, ground grid is 99% complete and bus is 99% complete. Installing cable entrance. 23% of the cable in the control building has been completed. Also working on grounding for the security system.</p> <p>Roundup Substation: The site earth work is substantially complete. The General Contractor will start work in late August</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.</p> <p>AVS Substation: No work planned until August with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation: No work planned until late August.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
Comments