


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: August 26th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
See Notes below.
Structure Move Requests
None
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 798 of 818 structures to the right of way and framed 768 of 818 structures. Poured foundations and completed 254 of 279 of these foundations and drilled 480 of 543 holes for directly embedded foundations. Set 691 of 818 structures and completed 38 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has de-mobilized and will return late August.</p> <p>Charlie Creek Substation: Contractor has re-mobilized. Completed replacement of a breaker pad that shifted. Starting conduit for security work.</p> <p>Judson Substation: 59% of the cable in the control building has been installed and 54% has been tested. Also working on grounding for the security system.</p> <p>Roundup Substation: The site earth work is substantially complete. The General Contractor will start work in late August</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.</p> <p>AVS Substation: No work planned until first of September with the exception of fixing the PT damage.</p> <p>Charlie Creek Substation: Continue working on security system.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
Comments
When structure 298-314 was framed, no cattle were present. Cattle were released into the field and a calf became stuck in the structure and died. Any structure framed in an area where cattle maybe present will have the end strung with barbed wire to prevent a similar incident in the future.

196 PU-11-696 Filed: 9/3/2015 Pages: 1
 Basin Elect. 345 kV Trans. Line progress report-
 week ending 8-26-2015

Basin Electric Power Cooperative