


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: September 2nd, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety
On 8/29/15 the transmission line contractor experienced an equipment failure causing them to drop conductor. No injuries.
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>Transmission Line: Received material this week at AVS, Charlie Creek, Gaugler and Patent Gate laydown yards. Hauled 810 of 818 structures to the right of way and framed 781 of 818 structures. Poured foundations and completed 265 of 279 of these foundations and drilled 503 of 543 holes for directly embedded foundations. Set 714 of 818 structures and completed 40 of 69 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor has started work on the security system including drilling piers for light poles.</p> <p>Charlie Creek Substation: Contractor has started work on the security system including drilling piers for light poles.</p> <p>Judson Substation: 60% of the cable in the control building has been installed and 59% has been tested. Also working on grounding for the security system.</p> <p>Roundup Substation: The site earth work is substantially complete. The General Contractor will start work in late August</p>
Scheduled Activities
<p>Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.</p> <p>AVS Substation: Will be starting cable replacement work on 09/21/2015.</p> <p>Charlie Creek Substation: Continue working on security system.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Earth work is substantially complete. An environmental consultant will be monitoring the erosion control measures until the electrical contractor arrives on site in later August.</p>
Comments