


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: September 9th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com

Safety

On 9/4/2015 a transmission line employee twisted his knee while stepping off a trailer.

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Transmission Line:

Received material this week at Patent Gate laydown yard.

Hauled 818 of 818 structures to the right of way and framed 788 of 818 structures. Poured foundations and completed 267 of 279 of these foundations and drilled 503 of 543 holes for directly embedded foundations. Set 738 of 818 structures and completed 41 of 69 wire pulls and clipped the conductor into place.

Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.

AVS Substation:

Contractor has started work on the security system including drilling piers for light poles.

Charlie Creek Substation:

Contractor has started work on the security system including drilling piers for light poles.

Judson Substation:

80% of the cable in the control building has been installed and 75% has been tested. Also working on grounding for the security system.

Roundup Substation:

The general contractor has mobilized to site and has been receiving equipment.

Starting work on the fencing.

Scheduled Activities

Transmission Line:

Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.

AVS Substation:

Will be starting cable replacement work on 09/21/2015.

Charlie Creek Substation:

Continue working on security system.

Judson Substation:

Continue installing bus, ground grid, cable trench, control cable and security system.

Roundup:

Finish fence work by the end of September.

Start drilled pier foundations 9/21/2015.

Comments

Contractors took time off for Labor Day weekend.