


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: September 30th, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
<p><b>Transmission Line:</b>            Received material this week at Patent Gate laydown yard.            Hauled 820 of 822 structures to the right of way and framed 818 of 822 structures. Poured foundations and completed 276 of 279 of these foundations and drilled 531 of 548 holes for directly embedded foundations. Set 784 of 822 structures and completed 53 of 70 wire pulls and clipped the conductor into place.            Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.            The AVS to Charlie Creek line was energized 09/19/2015.</p> <p><b>AVS Substation:</b>            Contractor continues to work on the security system including drilling piers for light poles.            Work continues on the cable replacement. This work will continue to mid- December.</p> <p><b>Charlie Creek Substation:</b>            Contractor has started work on the security system including drilling piers for light poles.</p> <p><b>Judson Substation:</b>            100% of the cable in the control building has been installed and 100% has been tested. Also working on grounding for the security system.            Contractor is finishing misc items and will demobilize in mid October.</p> <p><b>Roundup Substation:</b>            Drilled and poured foundations. Continue to work on fencing and ground grid which is 70% complete.</p>
<b>Scheduled Activities</b>
<p><b>Transmission Line:</b>            Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.</p> <p><b>AVS Substation:</b>            Continue to work on the cable replacement and security system.</p> <p><b>Charlie Creek Substation:</b>            Continue working on security system.</p> <p><b>Judson Substation:</b>            Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p><b>Roundup:</b>            Finish fence work by the end of September.</p>
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: September 23rd, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@becpc.com">awangler@becpc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@becpc.com">svasbinder@becpc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@becpc.com">ckuntz@becpc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@becpc.com">ptelehey@becpc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@becpc.com">sray@becpc.com</a>

**Safety**

None

**Environmental**

None

**Land Owner/Public Issues**

None

**Structure Move Requests**

None

**Construction Progress**

**Transmission Line:**

Received material this week at Patent Gate laydown yard.

Hauled 820 of 822 structures to the right of way and framed 812 of 822 structures. Poured foundations and completed 272 of 279 of these foundations and drilled 527 of 548 holes for directly embedded foundations. Set 775 of 822 structures and completed 49 of 70 wire pulls and clipped the conductor into place.

Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.

The AVS to Charlie Creek line was energized 09/19/2015.

**AVS Substation:**

Contractor continues to work on the security system including drilling piers for light poles. Work continues on the cable replacement. This work will continue to mid- December.

**Charlie Creek Substation:**

Contractor has started work on the security system including drilling piers for light poles.

**Judson Substation:**

95% of the cable in the control building has been installed and 90% has been tested. Also working on grounding for the security system.

**Roundup Substation:**

The general contractor has mobilized to site and has been receiving equipment. Starting drilled pier installation this week.

**Scheduled Activities**

**Transmission Line:**

Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.

**AVS Substation:**

Continue to work on the cable replacement and security system.

**Charlie Creek Substation:**

Continue working on security system.

**Judson Substation:**

Continue installing bus, ground grid, cable trench, control cable and security system.

**Roundup:**

Finish fence work by the end of September.


**Comments**

AVS to Charlie Creek line was energized 09/19/2015.

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: September 16th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>

<b>Safety</b>
See notes
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
Transmission Line: Received material this week at Patent Gate laydown yard. Hauled 820 of 822 structures to the right of way and framed 788 of 822 structures. Poured foundations and completed 268 of 279 of these foundations and drilled 519 of 548 holes for directly embedded foundations. Set 752 of 822 structures and completed 46 of 70 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.
AVS Substation: Contractor continues to work on the security system including drilling piers for light poles. Work has started on the cable replacement. This work will continue to mid- December.
Charlie Creek Substation: Contractor has started work on the security system including drilling piers for light poles.
Judson Substation: 85% of the cable in the control building has been installed and 80% has been tested. Also working on grounding for the security system.
Roundup Substation: The general contractor has mobilized to site and has been receiving equipment. Continue work on the fencing.
<b>Scheduled Activities</b>
Transmission Line: Continue receiving material, hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing.
AVS Substation: Continue to work on the cable replacement and security system.
Charlie Creek Substation: Continue working on security system.
Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.
Roundup: Finish fence work by the end of September. Start drilled pier foundations 9/21/2015.
<b>Comments</b>
On Wednesday September 16 the Charlie Creek contractor inadvertently came into contact with conduit containing Consolidated Telephone's cable. Report was sent to the PSC with full details.