


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: October 21st, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>Transmission Line: All material has been received for completion of the line. Hauled 822 of 822 structures to the right of way and framed 822 of 822 structures. Poured foundations and completed 279 of 279 of these foundations and drilled 548 of 548 holes for directly embedded foundations. Set 822 of 822 structures and completed 61 of 70 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor continues to work on the security system including drilling piers for light poles. Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Working on stringing shield wire which is approximately 70% complete. Bus work is approximately 99% complete. All wire has been terminated in the control building. Contractor is finishing misc items and will be substantially complete mid October and demobilize in late October.</p> <p>Roundup Substation: Drilled and poured foundations and flat work. 281 piers have been completed. Continue to work on underground grounding and conduit.</p>
Scheduled Activities
<p>Transmission Line: Continue gate installation, tree clearing and stringing. Completed hauling, framing and setting in the next two weeks.</p> <p>AVS Substation: Continue to work on the cable replacement and security system.</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Continue working on underground work and foundations. Plan to start work on the perimeter lighting shortly.</p>
Comments
<p style="text-align: right;">207 PU-11-696 Filed: 10/23/2015 Pages: 3 Basin Elect. 345 kV Trans. Line progress reports – weeks ending 10-6, 10-14, and 10-21-2015</p>

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: October 14th, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
On 10/23/2015 a contractor employee at the Roundup Substation fell into a open hole. See notes for additional information.
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
Transmission Line: All material has been received for completion of the line. Hauled 822 of 822 structures to the right of way and framed 822 of 822 structures. Poured foundations and completed 279 of 279 of these foundations and drilled 548 of 548 holes for directly embedded foundations. Set 822 of 822 structures and completed 58 of 70 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.
AVS Substation: Contractor continues to work on the security system including drilling piers for light poles. Work continues on the cable replacement. This work will continue to mid- December.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.
Judson Substation: Working on stringing shield wire which is approximately 50% complete. Bus work is approximately 98% complete. All wire has been terminated in the control building. Contractor is finishing misc items and will be substantially complete mid October and demobilize in late October.
Roundup Substation: Drilled and poured foundations and flat work. 240 piers have been completed. Continue to work on underground grounding and conduit.
Scheduled Activities
Transmission Line: Continue hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing. Anticipate completion of hauling, framing and setting in the next two weeks.
AVS Substation: Continue to work on the cable replacement and security system.
Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.
Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.
Roundup: Continue working on underground work and foundations. Plan to start work on the perimeter lighting shortly.
Comments
The individual that fell in the open hole during pier installation was retrieved and taken to the clinic. He suffered a bruised calf and sprained foot. The employee was able to return to work the next day. Safety stand down was held and an investigation into the incident is ongoing.

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: October 6th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
Transmission Line: All material has been received for completion of the line. Hauled 821 of 822 structures to the right of way and framed 820 of 822 structures. Poured foundations and completed 278 of 279 of these foundations and drilled 539 of 548 holes for directly embedded foundations. Set 808 of 822 structures and completed 55 of 70 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.
AVS Substation: Contractor continues to work on the security system including drilling piers for light poles. Work continues on the cable replacement. This work will continue to mid- December.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.
Judson Substation: 100% of the cable in the control building has been installed and 100% has been tested. Also working on grounding for the security system. Contractor is finishing misc items and will be substantially complete mid October and demobilize in late October.
Roundup Substation: Drilled and poured foundations and flat work. 167 piers have been completed. Continue to work on underground grounding and conduit.
Scheduled Activities
Transmission Line: Continue hauling structures, foundation installation, framing, setting, gate installation, tree clearing and stringing. Anticipate completion of hauling, framing and setting in the next two weeks.
AVS Substation: Continue to work on the cable replacement and security system.
Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.
Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.
Roundup: Continue working on underground work and foundations.
Comments