


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: November 4th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@becpc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@becpc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@becpc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@becpc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>AVS to Judson Transmission Line: All material has been received for completion of the line. Hauled 822 of 822 structures to the right of way and framed 822 of 822 structures. Poured foundations and completed 279 of 279 of these foundations and drilled 548 of 548 holes for directly embedded foundations. Set 822 of 822 structures and completed 64 of 70 wire pulls and clipped the conductor into place. Continue clearing trees and brush as required and installing culverts and access where required. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor continues to work on the security system including drilling piers for light poles. Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Contractor work continues with 85% of gravel placed in the yard. Continue to work on the security system, strain bus and misc items. Contractor is finishing misc items and will be substantially complete mid November and demobilize in late November.</p> <p>Roundup Substation: Drilled and poured foundations and flat work. Pier should be finished next week. Continue to work on underground grounding and conduit.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Continue gate installation, tree clearing and stringing. Completed hauling, framing and setting structures</p> <p>AVS Substation: Continue to work on the cable replacement and security system.</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Continue working on underground work and foundations.</p> <p>Judson to Neset Transmission Line: Plan to start construction Spring of 2016.</p>
Comments