


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: December 9th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

AVS to Judson Transmission Line:
All material has been received for completion of the line and all hauling, framing, drilling and setting of the structures is complete.
Completed 71 of 71 wire pulls and clipped the conductor into place.
All conductor has been pulled and is being clipped into place. Crews work to finish fiber optic splicing and punch list items.

AVS Substation:
Contractor continues to work on the security system.
Work continues on the cable replacement. This work will continue to mid- December.

Charlie Creek Substation:
Contractor has demobilized for several months. Work will resume this Spring.

Judson Substation:
Working on fixing jumpers and commissioning switches. Crews continue to place finishing rock.
Basin TSM continues to work on commissioning activities.

Roundup Substation:
Continue to work on underground grounding and conduit. In ground work should be done in mid December.
Working on setting steel and equipment.

Scheduled Activities

AVS to Judson Transmission Line:
Continue to fix gates, install additional fencing and erosion control.
Completed hauling, framing and setting structures. Planed completion is the end of the second week in December.

AVS Substation:
Continue to work on the cable replacement and security system. Work is scheduled to be done the third week in December.

Charlie Creek Substation:
Contractor will return for the next phase of work Spring 2016.

Judson Substation:
Continue work on the switches and finishing rock. Plan to be done early the third week in December.

Roundup:
Continue working on underground work and setting equipment


Judson to Neset Transmission Line: Plan to start construction Spring of 2016.

Comments

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: December 2nd, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
Adding a structure to the 298 line
Construction Progress
<p>AVS to Judson Transmission Line: All material has been received for completion of the line and all hauling, framing, drilling and setting of the structures is complete. Completed 70 of 71 wire pulls and clipped the conductor into place. Stringing and helicopter work continue. Crews moved to the Corps of Engineers land near Williston to continue stringing to the South.</p> <p>AVS Substation: Contractor continues to work on the security system. Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Working on fixing jumpers and commissioning switches. Crews continue to place finishing rock. Basin TSM continues to work on commissioning activities.</p> <p>Roundup Substation: Continue to work on underground grounding and conduit. In ground work should be done in early December. Working on setting steel and equipment.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Continue to fix gates, install additional fencing and erosion control. Completed hauling, framing and setting structures. Planed completion is the second week in December.</p> <p>AVS Substation: Continue to work on the cable replacement and security system.</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Continue work on the switches and finishing rock. Plan to be done early the third week in December.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Neset Transmission Line: Plan to start construction Spring of 2016.</p>
Comments

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: November 25th, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>AVS to Judson Transmission Line: All material has been received for completion of the line and all hauling, framing, drilling and setting of the structures is complete. Completed 68 of 70 wire pulls and clipped the conductor into place. Stringing and helicopter work continue. Crews moved to the Corps of Engineers land near Williston to continue stringing to the South.</p> <p>AVS Substation: Contractor continues to work on the security system. Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Material was received for repair of a jumper issue. Will be working on fixing jumpers and commissioning switches. Basin TSM continues to work on commissioning activities.</p> <p>Roundup Substation: Continue to work on underground grounding and conduit. In ground work should be done in early December. Working on setting steel and equipment.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Continue to fix gates, install additional fencing and erosion control. Completed hauling, framing and setting structures. Planed completion is the second week in December.</p> <p>AVS Substation: Continue to work on the cable replacement and security system.</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Neseet Transmission Line: Plan to start construction Spring of 2016.</p>
Comments
Contractors plan to take an extended holiday break.

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: November 18th, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>AVS to Judson Transmission Line: All material has been received for completion of the line and all hauling, framing, drilling and setting of the structures is complete. Completed 67 of 70 wire pulls and clipped the conductor into place. Stringing and helicopter work continue. Crews moved to the Corps of Engineers land near Williston to continue stringing to the South.</p> <p>AVS Substation: Contractor continues to work on the security system. Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Material was received for repair of a jumper issue. Will be working on fixing jumpers and commissioning switches. Basin TSM continues to work on commissioning activities.</p> <p>Roundup Substation: Continue to work on underground grounding and conduit. In ground work should be done in early December. Working on setting steel and equipment.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Continue to fix gates, install additional fencing and erosion control. Completed hauling, framing and setting structures. Planed completion is the first week in December.</p> <p>AVS Substation: Continue to work on the cable replacement and security system.</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Naset Transmission Line: Plan to start construction Spring of 2016.</p>
Comments

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: November 11th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>AVS to Judson Transmission Line: All material has been received for completion of the line and all hauling, framing, drilling and setting of the structures is complete. Completed 67 of 70 wire pulls and clipped the conductor into place. Stringing and helicopter work continue.</p> <p>AVS Substation: Contractor continues to work on the security system including drilling piers for light poles. Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Contractor work continues with all of gravel placed in the yard, finishing rock will begin shortly. Finished work on the wire terminations and breakers. Basin TSM have started commissioning activities.</p> <p>Roundup Substation: All concrete work has been completed including the communications tower foundations. Continue to work on underground grounding and conduit.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Continue to fix gates, install additional fencing and erosion control. Completed hauling, framing and setting structures. Planed completion is the first week in December.</p> <p>AVS Substation: Continue to work on the cable replacement and security system.</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Continue installing bus, ground grid, cable trench, control cable and security system.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Neset Transmission Line: Plan to start construction Spring of 2016.</p>
Comments