


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: December 30th, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring.</p> <p>AVS Substation: Cable replacement work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.</p> <p>Roundup Substation: Ground work is almost complete and contractor is focusing on finishing steel erection. Assembling and setting electrical equipment.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Neset Transmission Line: Plan to start construction Spring of 2016.</p>
<b>Comments</b>
No work this week due to the holidays

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: December 23rd, 2015




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring.</p> <p>AVS Substation: Cable replacement work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.</p> <p>Roundup Substation: Ground work is almost complete and contractor is focusing on finishing steel erection. Assembling and setting electrical equipment.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Naset Transmission Line: Plan to start construction Spring of 2016.</p>
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: December 16th, 2015



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line:  All material has been received for completion of the line and all hauling, framing, drilling and setting of the structures is complete.  Completed 71 of 71 wire pulls and clipped the conductor into place.  All conductor has been pulled and is being clipped into place. Crews work to finish fiber optic splicing and punch list items and anticipate completion this week.</p> <p>AVS Substation:  Contractor continues to work on the security system.  Work continues on the cable replacement. This work will continue to mid- December.</p> <p>Charlie Creek Substation:  Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation:  Working on fixing jumpers and commissioning switches. Crews continue to place finishing rock. Anticipating completion this week.  Basin TSM continues to work on commissioning activities.</p> <p>Roundup Substation:  Continue to work on underground grounding and conduit. In ground work should be done in mid December.  Working on setting steel and equipment.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line:  Continue to fix gates, install additional fencing and erosion control.  Completed hauling, framing and setting structures. Planed completion is the end of the second/third week in December.</p> <p>AVS Substation:  Continue to work on the cable replacement and security system. Work is scheduled to be done the third week in December.</p> <p>Charlie Creek Substation:  Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation:  Continue work on the switches and finishing rock. Plan to be done early the third week in December.</p> <p>Roundup:  Continue working on underground work and setting equipment</p> <p>Judson to Neseet Transmission Line: Plan to start construction Spring of 2016.</p>
<b>Comments</b>