


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: January 19th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
Will be submitting an amendment request for Judson to Neset transmission line in January.
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Contractors continue to pick up mats.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.</p> <p>Roundup Substation: Assembling and setting electrical equipment and steel. Work continues on the communications tower.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring. Mat clean up should be done by the end of January.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.</p> <p>Roundup: Continue working on underground work and setting equipment</p> <p>Judson to Neset Transmission Line: Plan to start transmission line construction Spring of 2016. Tree clearing and rock removal will start in February.</p>
<b>Comments</b>
<p>219 <b>PU-11-696</b> Filed: 1/25/2016 Pages: 3 Basin Elect. 345 kV Trans. Line progress reports – weeks ending 1-5, 1-12, &amp; 1-19-2016</p>

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: January 12th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 


Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Contractors continue to pick up mats.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.
Roundup Substation: Assembling and setting electrical equipment and steel. Work continues on the communications tower.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring. Mat clean up should be done by the end of January.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.
Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.
Roundup: Continue working on underground work and setting equipment
Judson to Neseet Transmission Line: Plan to start construction Spring of 2016.
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: January 5th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

**Safety**

None

**Environmental**

None

**Land Owner/Public Issues**

None

**Structure Move Requests**

None

**Construction Progress**

AVS to Judson Transmission Line:  
The line is complete and energized on December 22, 2015.  
Contractor will be finishing punchlist items and reclamation will start up again in the spring.

AVS Substation:  
Work is complete.

Charlie Creek Substation:  
Contractor has demobilized for several months. Work will resume this Spring.

Judson Substation:  
Contractor completed work and the substation was energized on December 22, 2015.  
Punchlist work will be completed in the spring.

Roundup Substation:  
Ground work is complete and contractor is focusing on finishing steel erection.  
Assembling and setting electrical equipment.

**Scheduled Activities**

AVS to Judson Transmission Line:  
Complete punchlist and reclamation starting again in the spring.

AVS Substation:  
Work completed

Charlie Creek Substation:  
Contractor will return for the next phase of work Spring 2016.

Judson Substation:  
Substation is energized.  
Reclamation and punchlist items will resume in the spring.

Roundup:  
Continue working on underground work and setting equipment

Judson to Neset Transmission Line: Plan to start construction Spring of 2016.

**Comments**

Very little work due to the holidays. Contractors are back on site expecting a full week next week.