

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: February 24th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

**Safety**

None

**Environmental**

SWPPP inspections

**Land Owner/Public Issues**

None

**Structure Move Requests**

Pending request

**Construction Progress**

AVS to Judson Transmission Line:  
The line is complete and energized on December 22, 2015.  
Contractor will be finishing punchlist items and reclamation will start up again in the spring. Will be installing BMP's as ground conditions allow.

AVS Substation:  
Work is complete.

Charlie Creek Substation:  
Contractor has demobilized for several months. Work will resume this Spring.

Judson Substation:  
Contractor completed work and the substation was energized on December 22, 2015.  
Punchlist work will be completed in the spring.

Roundup Substation:  
Working on commissioning the control building, setting steel and electrical equipment.

Judson to Neseet Transmission Line:  
Continue work on gates. Expect to complete gates prior to construction start in May 2016.

**Scheduled Activities**

AVS to Judson Transmission Line:  
Complete punchlist and reclamation starting again in the spring.

AVS Substation:  
Work completed

Charlie Creek Substation:  
Contractor will return for the next phase of work Spring 2016.

Judson Substation:  
Substation is energized.  
Reclamation and punchlist items will resume in the spring.

Roundup:  
Continue working on underground work and setting equipment.

Judson to Neseet Transmission Line: Plan to start transmission line construction Spring of 2016. Tree clearing will start in March.

**Comments**

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: February 17th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
Pending request
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Contractors finished picking up mats.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.
Roundup Substation: Working on commissioning the control building, setting steel and electrical equipment.
Judson to Neseet Transmission Line: Started work on gates. Expect to complete gates prior to construction start in May 2016.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.
Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.
Roundup: Continue working on underground work and setting equipment.
Judson to Neseet Transmission Line: Plan to start transmission line construction Spring of 2016. Tree clearing will start in March.
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: February 10th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
Pending request
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Contractors finished picking up mats.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.</p> <p>Roundup Substation: Working on commissioning the control building, setting steel and electrical equipment.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.</p> <p>Roundup: Continue working on underground work and setting equipment.</p> <p>Judson to Neseet Transmission Line: Plan to start transmission line construction Spring of 2016. Tree clearing and rock removal will start in mid February.</p>
<b>Comments</b>