

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: March 23rd, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative


Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
Pending request
Construction Progress
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Will be installing BMP's as ground conditions allow.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Summer.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.</p> <p>Roundup Substation: Working on commissioning the control building, pulling strain and static bus, jumpers to electrical equipment and control cable.</p> <p>Judson to Naset Transmission Line: Continue work on gates and tree clearing. Expect to complete gates prior to construction start in May 2016.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Summer 2016.</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.</p> <p>Roundup: Continue working on underground work, bus and jumpers.</p> <p>Judson to Naset Transmission Line: Plan to start transmission line construction Spring of 2016.</p>
Comments

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: March 16th, 2016




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
Pending request
Construction Progress
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Will be installing BMP's as ground conditions allow.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Summer.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.</p> <p>Roundup Substation: Working on commissioning the control building, pulling strain and static bus and jumpers to electrical equipment.</p> <p>Judson to Neseet Transmission Line: Continue work on gates and tree clearing. Expect to complete gates prior to construction start in May 2016.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work Summer 2016.</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.</p> <p>Roundup: Continue working on underground work, bus and jumpers. Will be starting control wire next week.</p> <p>Judson to Neseet Transmission Line: Plan to start transmission line construction Spring of 2016.</p>
Comments

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: March 9th, 2016




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
Pending request
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Will be installing BMP's as ground conditions allow.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.
Roundup Substation: Working on commissioning the control building, pulling strain bus and electrical equipment.
Judson to Neseet Transmission Line: Continue work on gates and tree clearing. Expect to complete gates prior to construction start in May 2016.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.
Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.
Roundup: Continue working on underground work and setting equipment.
Judson to Neseet Transmission Line: Plan to start transmission line construction Spring of 2016.
Comments

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: March 2nd, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
Pending request
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Contractor will be finishing punchlist items and reclamation will start up again in the spring. Will be installing BMP's as ground conditions allow.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Spring.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.
Roundup Substation: Working on commissioning the control building, pulling strain bus and electrical equipment.
Judson to Neset Transmission Line: Continue work on gates. Expect to complete gates prior to construction start in May 2016.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and reclamation starting again in the spring.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work Spring 2016.
Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.
Roundup: Continue working on underground work and setting equipment.
Judson to Neset Transmission Line: Plan to start transmission line construction Spring of 2016. Tree clearing will start in March.
Comments