

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: May 4th, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

SWPPP inspections and PSC inspection

Land Owner/Public Issues

None

Structure Move Requests

No pending requests

Construction Progress

AVS to Judson Transmission Line:
The line is complete and energized on December 22, 2015.
Working on reclamation activities.

AVS Substation:
Work is complete.

Charlie Creek Substation:
Contractor has demobilized for several months. Work will resume this Summer.

Judson Substation:
Contractor completed work and the substation was energized on December 22, 2015.
Punchlist work will be completed in the spring.

Roundup Substation:
Physical work is nearly complete with the exception of the power transformer. Next steps include commissioning.

Judson to Naset Transmission Line:
Continue work on gates and tree clearing. Expect to complete gates prior to construction start in mid May 2016.

Scheduled Activities

AVS to Judson Transmission Line:
Complete punchlist and finish reclamation.

AVS Substation:
Work completed

Charlie Creek Substation:
Contractor will return for the next phase of work Summer 2016.

Judson Substation:
Substation is energized.
Reclamation and punchlist items will resume in the spring.

Roundup:
Road restrictions have been lifted and power transformer will start to move next week. Construction of the unit will take approximately two weeks.
Commissioning activities will start next week and be completed the second week in June.

Judson to Naset Transmission Line: Plan to start transmission line construction Spring of 2016.


Comments

242 PU-11-696 Filed: 5/5/2016 Pages: 2
Basin Elect. 345 kV Trans. Line progress reports –
weeks ending 4-27 & 5-4-2016

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: April 27th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
No pending requests
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume this Summer.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work will be completed in the spring.
Roundup Substation: All strain bus and rigid bus is in place. Continue terminating and testing the control cable. Power transformer is in the area but is awaiting road restrictions for delivery to site.
Judson to Neseet Transmission Line: Continue work on gates and tree clearing. Expect to complete gates prior to construction start in mid May 2016.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work Summer 2016.
Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.
Roundup: Continue working on terminating cable and punch list. Power transformer work will start upon delivery of the unit.
Judson to Neseet Transmission Line: Plan to start transmission line construction Spring of 2016.
Comments