

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: May 25th, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

No pending requests

Construction Progress

AVS to Judson Transmission Line:
The line is complete and energized on December 22, 2015.
Working on reclamation activities.

AVS Substation:
Work is complete.

Charlie Creek Substation:
Contractor has demobilized for several months. Work will resume this Summer.

Judson Substation:
Contractor completed work and the substation was energized on December 22, 2015.
Punchlist work will be completed in the spring.

Roundup Substation:
Physical work is complete with the exception of the power transformer pad which needs additional work. Commissioning work continues.

Judson to Neseet Transmission Line:
Continue work on gates and tree clearing.
Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring. Started receiving poles.

Scheduled Activities

AVS to Judson Transmission Line:
Complete punchlist and finish reclamation.

AVS Substation:
Work completed

Charlie Creek Substation:
Contractor will return for the next phase of work Summer 2016.

Judson Substation:
Substation is energized.
Reclamation and punchlist items will resume in the spring.

Roundup:
Commissioning activities will continue until mid June.
Will be working on a fix to the power transformer foundation.


Judson to Neseet Transmission Line:
Foundation work will continue through Fall of 2016. Continue to receive poles.

Comments

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: May 18th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

No pending requests

Construction Progress

AVS to Judson Transmission Line:

The line is complete and energized on December 22, 2015.
Working on reclamation activities.

AVS Substation:

Work is complete.

Charlie Creek Substation:

Contractor has demobilized for several months. Work will resume this Summer.

Judson Substation:

Contractor completed work and the substation was energized on December 22, 2015.
Punchlist work will be completed in the spring.

Roundup Substation:

Physical work is complete with the exception of the power transformer pad which needs additional work. Commissioning work continues.

Judson to Naset Transmission Line:

Continue work on gates and tree clearing.
Transmission line contractor has started foundation work including hauling rebar cages, drilling holes and pouring.

Scheduled Activities

AVS to Judson Transmission Line:

Complete punchlist and finish reclamation.

AVS Substation:

Work completed

Charlie Creek Substation:

Contractor will return for the next phase of work Summer 2016.

Judson Substation:

Substation is energized.
Reclamation and punchlist items will resume in the spring.

Roundup:

Commissioning activities will continue until mid June.
Will be working on a fix to the power transformer foundation.

Judson to Naset Transmission Line:


Foundation work will continue through Fall of 2016. Will start receiving structures next week.

Comments

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: May 11th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

No pending requests

Construction Progress

AVS to Judson Transmission Line:
The line is complete and energized on December 22, 2015.
Working on reclamation activities.

AVS Substation:
Work is complete.

Charlie Creek Substation:
Contractor has demobilized for several months. Work will resume this Summer.

Judson Substation:
Contractor completed work and the substation was energized on December 22, 2015.
Punchlist work will be completed in the spring.

Roundup Substation:
Physical work is complete with the exception of the power transformer pad which needs additional work. Power transformer was delivered to site.
Commissioning work started this week and will continue for 4-6 weeks.

Judson to Naset Transmission Line:
Continue work on gates and tree clearing.
Transmission line contractor is mobilizing and setting up laydown yards. Bird surveys have started.

Scheduled Activities

AVS to Judson Transmission Line:
Complete punchlist and finish reclamation.

AVS Substation:
Work completed

Charlie Creek Substation:
Contractor will return for the next phase of work Summer 2016.

Judson Substation:
Substation is energized.
Reclamation and punchlist items will resume in the spring.

Roundup:
Commissioning activities will continue until mid June.
Will be working on a fix to the power transformer foundation.

Judson to Naset Transmission Line:
Plan to start foundation work next week. Foundation work will continue through Fall of 2016.

Comments