

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: June 8th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative


Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections and nesting bird surveys
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
No pending requests
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Contractor has demobilized for several months. Work will resume in June.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is currently ongoing and expected to take one additional week. Focusing on completing security work.</p> <p>Roundup Substation: Physical work is complete with the exception of the power transformer pad which needs additional work. Commissioning work continues.</p> <p>Judson to Neseet Transmission Line: Continue work on gates and tree clearing. Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (11 of 367). Continue receiving poles.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will return for the next phase of work in June</p> <p>Judson Substation: Substation is energized. Reclamation and punchlist items will be complete next week.</p> <p>Roundup: Commissioning activities will continue until mid June. Will be working on a fix to the power transformer foundation. Looking to energize the third week of June.</p> <p>Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p>
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: June 1st, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections and nesting bird surveys
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
No pending requests
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume in June.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is currently ongoing and expected to take two weeks.
Roundup Substation: Physical work is complete with the exception of the power transformer pad which needs additional work. Commissioning work continues.
Judson to Neseet Transmission Line: Continue work on gates and tree clearing. Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (7 of 367). Started receiving poles.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and finish reclamation.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work in June
Judson Substation: Substation is energized. Reclamation and punchlist items will resume in the spring.
Roundup: Commissioning activities will continue until mid June. Will be working on a fix to the power transformer foundation. Looking to energize the third week of June.
Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.
<b>Comments</b>