


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: July 13th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

**Safety**

None

**Environmental**

SWPPP inspections and nesting bird surveys

**Land Owner/Public Issues**

None

**Structure Move Requests**

No pending requests

**Construction Progress**

AVS to Judson Transmission Line:  
The line is complete and energized on December 22, 2015.  
Working on reclamation activities.

AVS Substation:  
Work is complete.

Charlie Creek Substation:  
Contractor has demobilized for several months. Work has resumed and will be ongoing through the end of the year.

Judson Substation:  
Contractor completed work and the substation was energized on December 22, 2015.  
Punchlist work is complete. Voltage transformers will need to be installed upon delivery in July.

Roundup Substation:  
Physical work is complete and the transformer pad has been finished. The high side of the substation has been energized.

Judson to Naset Transmission Line:  
Continue work on gates and tree clearing.  
Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (31 of 367). Continue receiving poles.

**Scheduled Activities**

AVS to Judson Transmission Line:  
Complete punchlist and finish reclamation.

AVS Substation:  
Work completed

Charlie Creek Substation:  
Contractor will return for the next phase of work in July.

Judson Substation:  
Substation is energized.  
Reclamation and punchlist items will be complete next week.

Roundup:  
Final commissioning and energization will occur in the next few weeks after the transformer is moved to its correct position.

Judson to Naset Transmission Line:  
Foundation work will continue through Fall of 2016. Continue to receive poles.

**Comments**

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: July 6th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

**Safety**

None

**Environmental**

SWPPP inspections and nesting bird surveys

**Land Owner/Public Issues**

None

**Structure Move Requests**

No pending requests

**Construction Progress**

AVS to Judson Transmission Line:  
The line is complete and energized on December 22, 2015.  
Working on reclamation activities.

AVS Substation:  
Work is complete.

Charlie Creek Substation:  
Contractor has demobilized for several months. Work will resume in early July.

Judson Substation:  
Contractor completed work and the substation was energized on December 22, 2015.  
Punchlist work is complete. Voltage transformers will need to be installed upon delivery in July.

Roundup Substation:  
Physical work is complete and the transformer pad has been finished. The high side of the substation has been energized.

Judson to Naset Transmission Line:  
Continue work on gates and tree clearing.  
Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (25 of 367). Continue receiving poles.

**Scheduled Activities**

AVS to Judson Transmission Line:  
Complete punchlist and finish reclamation.

AVS Substation:  
Work completed

Charlie Creek Substation:  
Contractor will return for the next phase of work in July.

Judson Substation:  
Substation is energized.  
Reclamation and punchlist items will be complete next week.

Roundup:  
Final commissioning and energization will occur in the next few weeks after the transformer is moved to its correct position.

Judson to Naset Transmission Line:  
Foundation work will continue through Fall of 2016. Continue to receive poles.

**Comments**

Minimal work completed this week due to extended holiday break for contractors.

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: June 29nd, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections and nesting bird surveys
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
No pending requests
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.
AVS Substation: Work is complete.
Charlie Creek Substation: Contractor has demobilized for several months. Work will resume in early July.
Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers will need to be installed upon delivery in July.
Roundup Substation: Physical work is complete and the transformer pad has been finished. The high side of the substation has been energized.
Judson to Naset Transmission Line: Continue work on gates and tree clearing. Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (25 of 367). Continue receiving poles.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and finish reclamation.
AVS Substation: Work completed
Charlie Creek Substation: Contractor will return for the next phase of work in July.
Judson Substation: Substation is energized. Reclamation and punchlist items will be complete next week.
Roundup: Final commissioning and energization will occur in the next few weeks after the transformer is moved to its correct position.
Judson to Naset Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.
<b>Comments</b>