


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: August 24th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
Completed general cleanup, reclamation activities continues focusing on preparing disturbed areas for fall seeding efforts.
Structure Move Requests
No pending requests
Construction Progress
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on the structural steel and cabling.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers will need to be installed upon delivery in September.</p> <p>Roundup Substation: The high side of the substation has been energized. Contractors are working on the final transformer assembly and commissioning.</p> <p>Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (113 of 367), hauling structures (108 of 367) and framing structures (81 of 367) and setting structures (60 of 367). Continue receiving poles.</p> <p>Tande Substation: Foundation and pier work continues with completion of the building piers and both containment pit floors.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the steel construction and start on electrical equipment shortly.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Final commissioning and energization will occur in the next few weeks.</p> <p>Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p> <p>Tande Substation: Continue to work on foundations and pads.</p>
Comments
<p>257 PU-11-696 Filed: 8/26/2016 Pages: 1 Basin Elect. 345 kV Trans. Line progress report – week ending 8-24-2016</p>