

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: August 31st, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
Completed general cleanup, reclamation activities continues focusing on preparing disturbed areas for fall seeding efforts.
Structure Move Requests
No pending requests
Construction Progress
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on the structural steel and cabling.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers will need to be installed upon delivery in September.</p> <p>Roundup Substation: The high side of the substation has been energized. Contractors are working on the final transformer assembly and commissioning.</p> <p>Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (121 of 375), hauling structures (128 of 375) and framing structures (115 of 375) and setting structures (76 of 375). Continue receiving poles.</p> <p>Tande Substation: Foundation and pier work continues with completion of the building piers and both containment pit floors.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the steel construction and start on electrical equipment shortly.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Final commissioning and energization will occur in the next few weeks.</p> <p>Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p> <p>Tande Substation: Continue to work on foundations and pads.</p>
Comments