

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: September 28th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 


Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
<b>SWPPP inspections</b>
Land Owner/Public Issues
Working with landowners who plan to burn fields and fall seeding efforts have resumed.
<b>Structure Move Requests</b>
No pending requests
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers will need to be installed upon delivery in September.</p> <p>Roundup Substation: The high side of the substation has been energized.</p> <p>Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (178 of 375), hauling structures (207 of 375) and framing structures (163 of 375) and setting structures (124 of 375) and continue stringing.</p> <p>Tande Substation: Transformer foundation, reactor pad and containment pit along with 160 piers have been completed. Seeding around the site was complete. Contractor started installing steel.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Final commissioning and energization will occur in the next few weeks.</p> <p>Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p> <p>Tande Substation: Continue to work on foundations, pads and structural steel.</p>
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: September 21st, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections
Land Owner/Public Issues
Working with landowners who plan to burn fields.
Structure Move Requests
No pending requests
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers will need to be installed upon delivery in September.</p> <p>Roundup Substation: The high side of the substation has been energized.</p> <p>Judson to Naset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (168 of 375), hauling structures (188 of 375) and framing structures (161 of 375) and setting structures (113 of 375) and continue stringing.</p> <p>Tande Substation: Transformer foundation, reactor pad and containment pit along with 140 piers have been completed.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Final commissioning and energization will occur in the next few weeks.</p> <p>Judson to Naset Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p> <p>Tande Substation: Continue to work on foundations and pads. Starting structural steel next week.</p>
<b>Comments</b>