


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: October 19th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

Reclamation contractor suffered a broken leg when a rebar cage collapsed while being loaded. Additional information sent to PSC.

Environmental

SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

No pending requests

Construction Progress

AVS to Judson Transmission Line:
The line is complete and energized on December 22, 2015.
Working on reclamation activities.

AVS Substation: Work is complete.

Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.

Judson Substation:
Contractor completed work and the substation was energized on December 22, 2015.
Punchlist work is complete. Voltage transformers were delivered and will be installed in October.

Roundup Substation:
The high side of the substation has been energized.

Judson to Neseet Transmission Line:
Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (213 of 375), hauling structures (2209 of 375) and framing structures (192 of 375) and setting structures (151 of 375) and continue stringing with 65 of 377 spans complete.

Tande Substation:
Contractor continues to install steel and work on underground grounding.

Scheduled Activities

AVS to Judson Transmission Line:
Complete punchlist and finish reclamation.

AVS Substation: Work completed

Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.

Judson Substation: Substation is energized.

Roundup:
Final commissioning and energization will occur in the next few weeks.

Judson to Neseet Transmission Line:
Foundation work will continue through Fall of 2016. Continue to receive poles.

Tande Substation:
Continue to work on foundations, pads and structural steel.

266 PU-11-696 Filed: 10/24/2016 Pages: 2
Basin Elect. 345 kV Trans. Line progress reports –
weeks ending 10-12 & 10-19-2016

Basin Electric Power Cooperative


Comments

An abandoned wire was unearthed on the Judson to Neseet transmission line at structure 239. The PSC was notified and construction was able to continue without delay.

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: October 12th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
Transmission line contractor suffered a broken thumb on 10/12. Additional information sent to PSC.
Environmental
SWPPP inspections
Land Owner/Public Issues
A cow became entangled in a rebar cage and suffered a broken hip. Landowner will be compensated for the livestock loss.
Structure Move Requests
No pending requests
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities. AVS Substation: Work is complete. Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment. Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers were delivered and will be installed in October. Roundup Substation: The high side of the substation has been energized. Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (202 of 375), hauling structures (209 of 375) and framing structures (165 of 375) and setting structures (140 of 375) and continue stringing with 34 of 377 spans complete. Tande Substation: Contractor continues to install steel and work on underground grounding.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation. AVS Substation: Work completed Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment. Judson Substation: Substation is energized. Roundup: Final commissioning and energization will occur in the next few weeks. Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles. Tande Substation: Continue to work on foundations, pads and structural steel.
Comments