

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: November 9th, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
No pending requests
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers were delivered and will be installed in November.</p> <p>Roundup Substation: The high side of the substation has been energized.</p> <p>Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (253 of 375), hauling structures (209 of 375) and framing structures (209 of 375) and setting structures (151 of 375) and continue stringing with 109 of 377 spans complete.</p> <p>Tande Substation: Contractor continues to install steel and work on underground grounding. Foundation work is wrapping up with a six foundations left to install.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Final commissioning and energization will occur in the next few weeks.</p> <p>Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p> <p>Tande Substation: Continue to work on underground and structural steel. Foundation work will finish next week.</p>
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: November 2, 2016



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 


Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections
Land Owner/Public Issues
None
<b>Structure Move Requests</b>
No pending requests
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.</p> <p>Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers were delivered and will be installed in November.</p> <p>Roundup Substation: The high side of the substation has been energized.</p> <p>Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (250 of 375), hauling structures (209 of 375) and framing structures (207 of 375) and setting structures (151 of 375) and continue stringing with 83 of 377 spans complete.</p> <p>Tande Substation: Contractor continues to install steel and work on underground grounding. Foundation work is wrapping up with a few foundations left to install.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Final commissioning and energization will occur in the next few weeks.</p> <p>Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.</p> <p>Tande Substation: Continue to work on foundations, pads and structural steel.</p>
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: October 26th, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
SWPPP inspections
Land Owner/Public Issues
None
<b>Structure Move Requests</b>
No pending requests
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.  AVS Substation: Work is complete.  Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.  Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers were delivered and will be installed in November.  Roundup Substation: The high side of the substation has been energized.  Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages, drilling holes and pouring (227 of 375), hauling structures (209 of 375) and framing structures (207 of 375) and setting structures (151 of 375) and continue stringing with 74 of 377 spans complete.  Tande Substation: Contractor continues to install steel and work on underground grounding.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and finish reclamation.  AVS Substation: Work completed  Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.  Judson Substation: Substation is energized.  Roundup: Final commissioning and energization will occur in the next few weeks.  Judson to Neseet Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles.  Tande Substation: Continue to work on foundations, pads and structural steel.
<b>Comments</b>