

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: November 30th, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

Pending request for Structure 150

Construction Progress

AVS to Judson Transmission Line:
The line is complete and energized on December 22, 2015.
Working on reclamation activities.

AVS Substation: Work is complete.

Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment.

Judson Substation:
Contractor completed work and the substation was energized on December 22, 2015.
Punchlist work is complete. Voltage transformers were delivered and will be installed next week.

Roundup Substation:
Work is complete

Judson to Naset Transmission Line:
Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (211 of 375) and framing structures (210 of 375) and setting structures (154 of 375) and continue stringing with 122 of 377 spans complete.

Tande Substation:
Contractor continues to work on underground grounding and cable trench which is 95% complete. All foundations were completed this week. The reactor has been placed on the foundation and assembly work will begin next week.

Scheduled Activities

AVS to Judson Transmission Line:
Complete punchlist and finish reclamation.

AVS Substation: Work completed

Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment.

Judson Substation: Substation is energized.

Roundup:
Final commissioning and energization will occur in the next few weeks.

Judson to Naset Transmission Line:
Foundation work will continue through Fall of 2016. Continue to receive poles.

Tande Substation:
Continue to work on structural steel and setting equipment.

Comments

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: November 23rd, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
Drilling crew at structure 150 hit an air pured gas pipeline. No injuries. Additional information in notes below.
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
Pending request for Structure 150
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities. AVS Substation: Work is complete. Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment. Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers were delivered and will be installed next week. Roundup Substation: Work is complete Judson to Neset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (285 of 375), hauling structures (209 of 375) and framing structures (209 of 375) and setting structures (151 of 375) and continue stringing with 122 of 377 spans complete. Tande Substation: Contractor continues to work on underground grounding and cable trench which is 95% complete. All foundations were completed this week. The reactor has been placed on the foundation and assembly work will begin next week.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation. AVS Substation: Work completed Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment. Judson Substation: Substation is energized. Roundup: Final commissioning and energization will occur in the next few weeks. Judson to Neset Transmission Line: Foundation work will continue through Fall of 2016. Continue to receive poles. Tande Substation: Continue to work on structural steel and setting equipment.
Comments
The gas line at structure 150 was not marked and correct one call locates were in place. Oneok was contacted and identified, flagged and reburied this line. Structure 150 will need to be moved slightly to accommodate the line. No injuries.