


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: December 21, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Continues to work on reactor containment pit, circuit switcher and bus work.</p> <p>Judson Substation: Work is complete</p> <p>Roundup Substation: Work is complete</p> <p>Judson to Naset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (259 of 375) and framing structures (252 of 375) and setting structures (1182 of 375) and continue stringing with 122 of 377 spans complete. Stringing work and foundation is complete until Spring.</p> <p>Tande Substation: Contractor continues to work on finishing steel and setting electrical equipment.</p>
Scheduled Activities
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Contractor will be working on the reactor and electrical equipment.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Substation is energized.</p> <p>Judson to Naset Transmission Line: Structure work will continue through Fall of 2016.</p> <p>Tande Substation: Continue to work on structural steel and setting equipment. Structural steel will be 99% complete next week.</p>
Comments
Contractors will be taking an extended holiday break from December 21-Jan 9. No weekly reports are expected for this time period.

276 PU-11-696 Filed: 1/18/2017 Pages: 3
Basin Elect. 345 kV Trans. Line progress reports – weeks ending 12-7, 12-14 and 12-21-2016

Basin Electric Power Cooperative


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: December 14, 2016



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety

None

Environmental

SWPPP inspections

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

AVS to Judson Transmission Line:

The line is complete and energized on December 22, 2015.

Working on reclamation activities.

AVS Substation: Work is complete.

Charlie Creek Substation: Continues to work on reactor containment pit, circuit switcher and bus work.

Judson Substation:

Contractor completed work and the substation was energized on December 22, 2015.

Punchlist work is complete. Voltage transformers were delivered and will be installed next week.

Roundup Substation:

Work is complete

Judson to Neseet Transmission Line:

Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (237 of 375) and framing structures (233 of 375) and setting structures (173 of 375) and continue stringing with 122 of 377 spans complete. Stringing work and foundation is complete until Spring.

Tande Substation:

Contractor continues to work on underground grounding and cable trench which is 95% complete. The reactor assembly work has begun.

Scheduled Activities

AVS to Judson Transmission Line:

Complete punchlist and finish reclamation.

AVS Substation: Work completed

Charlie Creek Substation: Contractor will be working on the reactor and electrical equipment.

Judson Substation: Substation is energized.

Roundup: Substation is energized.

Judson to Neseet Transmission Line:

Structure work will continue through Fall of 2016.

Tande Substation:


Continue to work on structural steel and setting equipment.

Comments

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: December 7, 2016



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
SWPPP inspections
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities. AVS Substation: Work is complete. Charlie Creek Substation: Continues to work on the structural steel, cabling and setting equipment. Judson Substation: Contractor completed work and the substation was energized on December 22, 2015. Punchlist work is complete. Voltage transformers were delivered and will be installed next week. Roundup Substation: Work is complete Judson to Neset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (220 of 375) and framing structures (221 of 375) and setting structures (154 of 375) and continue stringing with 122 of 377 spans complete. Stringing work is complete until Spring. Tande Substation: Contractor continues to work on underground grounding and cable trench which is 95% complete. The reactor assembly work has begun.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation. AVS Substation: Work completed Charlie Creek Substation: Contractor will be working on the steel construction and electrical equipment. Judson Substation: Substation is energized. Roundup: Final commissioning and energization was completed. Judson to Neset Transmission Line: Foundation and structure work will continue through Fall of 2016. Continue to receive poles. Tande Substation: Continue to work on structural steel and setting equipment.
Comments