


Case #: PU-11-696

Project: AVS - Neseet 345kV Transmission Line

Week Ending: February 1, 2017




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities. AVS Substation: Work is complete. Charlie Creek Substation: Basin crews continue commissioning activities. Judson Substation: Work is complete Roundup Substation: Work is complete Judson to Neseet Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (291 of 375) and framing structures (291 of 375) and setting structures (210 of 375) and continue stringing with 122 of 377 spans complete. Stringing work and foundation is complete until Spring. Tande Substation: Contractor continues to work on switches and electrical equipment.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation. AVS Substation: Work completed Charlie Creek Substation: Basin crews plan to energize the reactor addition in late February. Judson Substation: Substation is energized. Roundup: Substation is energized. Judson to Neseet Transmission Line: Structure work will continue through Fall of 2016. Tande Substation: Continue to work on setting equipment.
Comments

Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: January 24, 2017




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
One property damage when a pole section slid off of the forklift while moving. No injuries.
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities. AVS Substation: Work is complete. Charlie Creek Substation: Contractor has demobilized. Basin crews have begun commissioning activities. Judson Substation: Work is complete Roundup Substation: Work is complete Judson to Naset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (282 of 375) and framing structures (279 of 375) and setting structures (201 of 375) and continue stringing with 122 of 377 spans complete. Stringing work and foundation is complete until Spring. Tande Substation: Contractor continues to work on switches and the station service transformer was set.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation. AVS Substation: Work completed Charlie Creek Substation: Contractor will be demobilizing Judson Substation: Substation is energized. Roundup: Substation is energized. Judson to Naset Transmission Line: Structure work will continue through Fall of 2016. Tande Substation: Continue to work on setting equipment.
Comments

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: January 18, 2017



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com

Safety
None
Environmental
None
Land Owner/Public Issues
None
Structure Move Requests
None
Construction Progress
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities. AVS Substation: Work is complete. Charlie Creek Substation: Contractor is finishing up punch list work and will demobilize next week. Judson Substation: Work is complete Roundup Substation: Work is complete Judson to Neset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (282 of 375) and framing structures (272 of 375) and setting structures (185 of 375) and continue stringing with 122 of 377 spans complete. Stringing work and foundation is complete until Spring. Tande Substation: Contractor continues to work on switches and replacing damaged furnace on the control building.
Scheduled Activities
AVS to Judson Transmission Line: Complete punchlist and finish reclamation. AVS Substation: Work completed Charlie Creek Substation: Contractor will be demobilizing Judson Substation: Substation is energized. Roundup: Substation is energized. Judson to Neset Transmission Line: Structure work will continue through Fall of 2016. Tande Substation: Continue to work on setting equipment.
Comments