


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: March 1, 2017




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
<p>AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.</p> <p>AVS Substation: Work is complete.</p> <p>Charlie Creek Substation: Basin crews continue commissioning activities.</p> <p>Judson Substation: Work is complete</p> <p>Roundup Substation: Work is complete</p> <p>Judson to Neset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (291 of 375) and framing structures (291 of 375) and setting structures (239 of 375) and continue stringing with 132 of 377 spans complete. Stringing work has restarted and foundation work will restart in March. Contractor has been refocusing on lighter work to prevent excessive damage to the ROW during thaws.</p> <p>Tande Substation: Contractor continues to work on switches and electrical equipment.</p>
<b>Scheduled Activities</b>
<p>AVS to Judson Transmission Line: Complete punchlist and finish reclamation.</p> <p>AVS Substation: Work completed</p> <p>Charlie Creek Substation: Basin crews plan to energize the reactor addition in March.</p> <p>Judson Substation: Substation is energized.</p> <p>Roundup: Substation is energized.</p> <p>Judson to Neset Transmission Line: Structure work will continue through Fall of 2016.</p> <p>Tande Substation: Continue to work on setting equipment.</p>
<b>Comments</b>
<p><b>278 PU-11-696</b> Filed: 3/10/2017 Pages: 3 Basin Elect. 345 kV Trans. Line progress reports – weeks ending 2-1, 2-8 and 3-1-2017</p>

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: February 8, 2017




Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.
AVS Substation: Work is complete.
Charlie Creek Substation: Basin crews continue commissioning activities.
Judson Substation: Work is complete
Roundup Substation: Work is complete
Judson to Neset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (291 of 375) and framing structures (291 of 375) and setting structures (210 of 375) and continue stringing with 122 of 377 spans complete. Stringing work is complete until Spring and foundation work will restart in March.
Tande Substation: Contractor continues to work on switches and electrical equipment.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and finish reclamation.
AVS Substation: Work completed
Charlie Creek Substation: Basin crews plan to energize the reactor addition in late February.
Judson Substation: Substation is energized.
Roundup: Substation is energized.
Judson to Neset Transmission Line: Structure work will continue through Fall of 2016.
Tande Substation: Continue to work on setting equipment.
<b>Comments</b>

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: February 1, 2017



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>

<b>Safety</b>
None
<b>Environmental</b>
None
<b>Land Owner/Public Issues</b>
None
<b>Structure Move Requests</b>
None
<b>Construction Progress</b>
AVS to Judson Transmission Line: The line is complete and energized on December 22, 2015. Working on reclamation activities.  AVS Substation: Work is complete.  Charlie Creek Substation: Basin crews continue commissioning activities.  Judson Substation: Work is complete  Roundup Substation: Work is complete  Judson to Neset Transmission Line: Transmission line contractor continues foundation work including hauling rebar cages , drilling holes and pouring (289 of 375), hauling structures (291 of 375) and framing structures (291 of 375) and setting structures (210 of 375) and continue stringing with 122 of 377 spans complete. Stringing work and foundation is complete until Spring.  Tande Substation: Contractor continues to work on switches and electrical equipment.
<b>Scheduled Activities</b>
AVS to Judson Transmission Line: Complete punchlist and finish reclamation.  AVS Substation: Work completed  Charlie Creek Substation: Basin crews plan to energize the reactor addition in late February.  Judson Substation: Substation is energized.  Roundup: Substation is energized.  Judson to Neset Transmission Line: Structure work will continue through Fall of 2016.  Tande Substation: Continue to work on setting equipment.
<b>Comments</b>