



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 7/30/2012

Report # 5

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Terry Wainwright	PPI	501-940-0672	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	

Brief Description of Week's Activities
 Started Lowering Inn, as well Backfilling, continued Ditching, continued coating, continued clearing RoW continued M/L stringing Continued, M/L bending, continued M?L welding, continued installing ECD's
 Pulled in 93rd & Old, Hwy 2 HDD Road crossing


Project Completion Spread


Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	10,525ft		66,575ft	83.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	15,034ft		57,269ft	71.00%
Welding	90ea		519ea	n/a
Ditching	7,316ft		9,272ft	11.00%
Lowering In	7,390ft		7,390ft	9.00%
Backfill	5,655ft		5,655ft	7.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)	234ea		335ea	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	4,584ft		13,546ft	n/a
Hay bales ea.	0ea		88ea	n/a
Mats ea.	38ea		332ea	n/a
Waddles ea.	2ea		210ea	n/a

Project construction / reclamation activities

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	1ea	n/a	1ea	n/a
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	n/a	n/a
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a

Project Site Safety
 On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns

Signature:  Date: 7-30-2012



PLAINS

ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Report # 5

Project: Nelson to Ross

Week Ending: 7/30/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	104	61

Landowner / Public Concerns	Addressing Individual	Phone
none		

Suspension of project activities (when, where, why ,how long)

There are 4 route deviations we are working on, to submit due to third party pipelines that are in our selected route. All route deviations will occur with in our approved corridor. No Change.

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

All proper authorities have been notified, & all area's of concern has been taped off on count of Piping Plover, main areas of interest seems to be between 86th & 87th. Extra Precautions have been made to keep area clear. Until 8-30-2012/No Change

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When
n/a		

Pipeline in-service date	Date
n/a	



07/27/2012 12:33 pm

