

PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40 Report # 8
Project: Nelson to Ross
Week Ending: 8/19/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	97	43

Landowner / Public Concerns	Addressing Individual	Phone
none		

Suspension of project activities (when, where, why ,how long)
 2 route deviation approvals have been received from the commission.
 All information has been supplied to the Commission on their questions about the line strike except for Plains committing to plug & cap the line if required by the Commission. An inquiry will be sent to Plains corporate for review.


Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 All proper authorities have been notified, & all area's of concern has been taped off on count of Piping Plover, main areas of interest seems to be between 86th & 87th.
 Extra Precautions have been made to keep area clear. Until 8-30-2012/No Change

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When
Information on change of project management. Terry Wainwright has left the project duwe to commitments elsewhere. He will be replaced by the assistant construction manager Herbert Holder. Office number is the same as given previously. Email address is hrb_holder@yahoo.com		

Pipeline in-service date	Date
n/a	



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 8/19/2012

Report # 8

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Terry Wainwright	PPI	501-940-0672	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Brief Description of Week's Activities				
Continued Road bores, continued Lowering Inn, as well Backfilling,				
continued Ditching, continued coating, continued clearing RoW				
continued M/L stringing Continued, M/L bending, continued M?L welding, continued installing ECD's				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a		71,275ft	89.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	408ft		69,755ft	87.00%
Welding	99ea		1,037ea	n/a
Ditching	6,393ft		25,016ft	31.00%
Lowering In	6,420ft		20,386ft	25.00%
Backfill	3,965ft		16,790ft	20.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)	125ea		751ea	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	74ft		20,343ft	n/a
Hay bales ea.	91ea		479ea	n/a
Mats ea.	7ea		413ea	n/a
Waddles ea.	7ea		290ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	6ea	n/a	7ea	n/a
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	n/a	n/a
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature: *Jim Fleetwood*

Date: *Aug 20, 2012*



08/18/2012 01:50 pm



