



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

**Weekly Construction Progress Report**

**Case #** PU-12-40

Report # 10

**Project:** Nelson to Ross

**Week Ending:** 9/2/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	97	43

Landowner / Public Concerns	Addressing Individual	Phone
none		

**Suspension of project activities (when, where, why ,how long)**  
None at this time.

**Identify Cultural Resources not previously identified.**  
n/a

**Critical Habitat or Threatened or Endangered Species.**  
US Wildlife and Fisheries Department has released the Piping Plover avoidance area for construction. The large wetland in this area will be bored.

Cathodic Protection Installed	When	Where
n/a		

Special Coordination	Who	When

Office number is the same as given previously. Email address is hrb\_holder@yahoo.com

Pipeline in-service date	Date
n/a	



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 9/2/2012

Report # 10

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
<b>Brief Description of Week's Activities</b>				
Started rough clean up, continuing Road bores, continuing Lowering Inn, as well Backfilling, continuing Ditching, continuing coating, continuing clearing of RoW				
continued M/L stringing Continued, M/L bending, continued M?L welding, continued installing ECD's				
<b>Project Completion Spread</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a		71,275ft	89.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	5,816ft		77,760ft	85.00%
Welding	4,192ft		77,395ft	85.00%
Ditching	1,211ft		32,710ft	36.00%
Lowering In	5,456ft		30,032ft	33.00%
Backfill	7,782ft		32,500ft	35.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)	212ea		1,231ea	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	216ft		21,724ft	n/a
Hay bales ea.	n/a		479ea	n/a
Mats ea.	54ea		467ea	n/a
Waddles ea.	n/a		290ea	n/a
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	4ea	n/a	11ea	n/a
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	n/a	n/a
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
<b>Project Site Safety</b>				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature: _____ Date: _____				

Sta #: 54+00  
Crew unloading equipment



Sta #: 54+00  
Crew staging equipment for 80<sup>th</sup> Ave bore



Sta #: 28+00  
Padding and backfill









