



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 9/16/2012

Report # 12

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
<b>Brief Description of Week's Activities</b>				
Continuing rough clean up, continuing Road bores, continuing Lowering Inn, as well Backfilling, continuing Ditching, continuing coating, continuing clearing of RoW				
continued M/L stringing Continued, M/L bending, continued M/L welding, continued installing ECD's				
<b>Project Completion Spread</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a		89,675ft	95.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	2,447ft		86,245ft	95.00%
Welding	5,265ft		85,846ft	94.80%
Ditching	8,061ft		48,862ft	54.00%
Lowering In	9,254ft		48,180ft	53.00%
Backfill	5,097ft		43,092ft	47.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)ft.	7,647ft		50,147ft	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	1,254ft		24,905ft	n/a
Hay bales ea.	146ea		625ea	n/a
Mats ea.	22ea		509ea	n/a
Waddles ea.	n/a		290ea	n/a
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	9ea	n/a	22ea	n/a
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	n/a	n/a
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
<b>Project Site Safety</b>				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature: <i>Herbert M. Holder</i> Date: <i>9-17-12</i>				











