

PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report


Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 9/23/2012

Report # 13

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Brief Description of Week's Activities				
Continuing rough clean up, continuing Road bores, continuing Lowering Inn, as well Backfilling,				
continuing Ditching, continuing coating, continuing clearing of RoW				
continued M/L stringing Continued, M/L bending, continued M/L welding, continued installing ECD's				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	271ft		89,946ft	99.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	4,221ft		90,466ft	100.00%
Welding	3,587ft		89,433ft	98.00%
Ditching	6,010ft		54,872ft	58.00%
Lowering In	5,653ft		53,833ft	59.00%
Backfill	6,730ft		49,822ft	55.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)ft.	7,708ft		54,501ft	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	900ft		25,805ft	n/a
Hay bales ea.	42ea		667ea	n/a
Mats ea.	109ea		618ea	n/a
Waddles ea.	n/a		290ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	3ea	n/a	25ea	n/a
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	n/a	n/a
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature: <u>Herbert Holder</u> Date: <u>9/24/2012</u>				



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 13

Project: Nelson to Ross

Week Ending: 9/23/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	72	21

Landowner / Public Concerns	Addressing Individual	Phone
-----------------------------	-----------------------	-------

On August 25th a construction ROW fence gap was found to be down. The tenant rancher's cattle on this land got out. ProPipe and Plains' personnel worked with the rancher to get the cattle rounded up. One cow and two calves were found dead from this incident. Plains and ProPipe have come to a compensation agreement with the rancher. This compensation will be paid this week to the rancher.

Suspension of project activities (when, where, why ,how long)

None at this time.

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed	When	Where
-------------------------------	------	-------

n/a

Special Coordination	Who	When
----------------------	-----	------

Plains Corporate has been contacted on the matter of cutting & capping of the abandoned line that was struck on 8/2/12. Plains would rather not attempt to do this work due to the unknown safety risk involved. Plains will leave the clamp that was installed on the line. If the commission receives a response from Chevron on the status of the line and what they want done with it, Plains will work with them accordingly.

The Little Knife River directionally drilled crossing route deviation request has been submitted.







