



## Weekly Construction Progress Report

Case # **PU-12-40**

Report # 14

Project: Nelson to Ross

Week Ending: 9/30/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	82	13

Landowner / Public Concerns	Addressing Individual	Phone
-----------------------------	-----------------------	-------

On August 25th a construction ROW fence gap was found to be down. The tenant rancher's cattle on this land got out. ProPipe and Plains' personnel worked with the rancher to get the cattle rounded up. One cow and two calves were found dead from this incident. Compensation has been paid to Rancher.

This will be last posting on this Item.

**Suspension of project activities (when, where, why ,how long)**

None at this time.

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

**Cathodic Protection Installed**

10+75	11+50	52+41	52+68	53+92
54+40	80+90	106+95	135+18	161+55
246+75	257+76	271+28	512+23	565+25

Special Coordination	Who	When
----------------------	-----	------

Plains Corporate has been contacted on the matter of cutting & capping of the abandoned line that was struck on 8/2/12. Plains would rather not attempt to do this work due to the unknown safety risk involved. Plains will leave the clamp that was installed on the line. Commission has received response back from Chevron. Plains will assist Chevrons crew when come's out & cap line.

The Little Knife River directionally drilled crossing route deviation request, & waiting on Commission approval



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 9/30/2012

Report # 14

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	

### Brief Description of Week's Activities

Continuing rough clean up, continuing Road bores, continuing Lowering Inn, as well Backfilling, continuing Ditching, continuing coating, continuing clearing of RoW  
continued M/L stringing Continued, M/L bending, continued M/L welding, continued installing ECD's

### Project Completion Spread

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	520ft		90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	4,221ft		90,466ft	100.00%
Welding	1,033ft		90,466ft	100.00%
Ditching	1,348ft		56,220ft	62.00%
Lowering In	492ft		54,325ft	60.00%
Backfill	4,698ft		54,520ft	60.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)ft.	2,458ft		56,959ft	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	2,390ft		28,195ft	n/a
Hay bales ea.	64ea		731ea	n/a
Mats ea.	43ea		661ea	n/a
Waddles ea.	n/a		290ea	n/a

### Project construction / reclamation activities

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	6ea (1,559ft)	n/a	31ea(1,559ft)	HDD+Bores=9,404ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	16,076ft	n/a	51,195ft	56.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a

### Project Site Safety

On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns

Signature:

*Herbert M. Holder*

Date:

10-1-12











