



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 10/7/2012

Report # 15

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
Brief Description of Week's Activities				
Continuing rough clean up, continuing road bores, continuing lowering Inn, as well backfilling, continuing ditching, continuing coating, continuing clearing of RoW				
continued M/L stringing continued M/L bending, continued M/L welding & continued installing ECD's				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	520ft		90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	4,221ft		90,466ft	100.00%
Welding	1,033ft		90,466ft	100.00%
Ditching	3,616ft		59,836ft	66.00%
Lowering In	2,276ft		56,601ft	62.00%
Backfill	390ft		54,910ft	60.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)ft.	11,091		68,050ft	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	n/a		28,195ft	n/a
Hay bales ea.	n/a		731ea	n/a
Mats ea.	46ea		707ea	n/a
Waddles ea.	n/a		290ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	2ea 456ft	Bore/HDD/16 Left	33ea	HDD+Bores=11,419ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	10,540ft	n/a	Rough/In 51,735ft	57.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature:

Herbert M. Holder

Date:

10/10/2012

83

PU-12-40

Filed: 10/10/2012 Pages: 5

Plains Pipeline Nelson to Ross Pipeline progress report - week ending 10-7-2012



PLAINS ALL AMERICAN PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 15

Project: Nelson to Ross

Week Ending: 10/7/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	37	13

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why ,how long)
None at this time.

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed

Special Coordination	Who	When
Plains will assist Chevrons crew when come's out & cap line.		
The Little Knife River directionally drill crossing route deviation request has been approved.		





