



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report


Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 1/27/2013

Report # 29

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
<b>Brief Description of Week's Activities</b>				
Continuing work on final clean up so that final ECD's can be installed.				
Making sure all records are in order & complete				
<b>Project Completion Spread</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	328ea	n/a
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	7,063ft	n/a
Restoration/Cleanup	n/a	n/a	75,633	81.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
<b>Project Site Safety</b>				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature: <u>Herbert Holder</u> Date: <u>1-28-13</u>				



# PLAINS

## ALL AMERICAN PIPELINE, L.P.

### Weekly Construction Progress Report

Case # **PU-12-40**

Report # 29

Project: Nelson to Ross

Week Ending: 1/27/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	22	-24

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why ,how long)**  
Down 2 days due to extreme cold

**Identify Cultural Resources not previously identified.**  
n/a

**Critical Habitat or Threatened or Endangered Species.**  
n/a

**Cathodic Protection Installed**  
34 Test Leads  
Cathodic protection equipment for two deepwell ground beds with rectifiers has been recieved and installation is being scheduled.

Special Coordination	Who	When
Getting with Landowners on options for the permanent placement of ECD's		





