



Weekly Construction Progress Report

Case # **PU-12-40**
Project: Nelson to Ross
Week Ending: 2/3/2013

Report # 30


| Title | Name | Company | Office Phone | Cell Phone |
|-------------------------------------------------------------------------------------------------------------------|----------------|-------------------|-------------------|-----------------------|
| Project Manager | Jim Fleetwood | Plains Pipeline | 307-472-9911 | |
| Project Coordinator | Herbert Holder | QCS | 303-748-3082 | |
| Contractor Spread | Ron Marsh | Pro-Pipe | 406-239-0996 | |
| Office Manager | Jason Setser | QCS | 918-399-2420 | |
| Brief Description of Week's Activities | | | | |
| Continuing work on final clean up so that final ECD's can be installed. | | | | |
| Installing Initial water bars, straw waddles, haybales. Curlex & Silt fence is going in using best practice | | | | |
| Working on records & office putting job together. | | | | |
| Project Completion Spread | | | | |
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Clear & Grade lft. | n/a | n/a | 90,466ft | 100.00% |
| ROW Finished lft. | n/a | n/a | 90,466ft | 100.00% |
| Stringing B/P | n/a | n/a | 90,466ft | 100.00% |
| Tie-Ins/Valve/Fab | n/a | 100% X-Rayed | 100% Welds | 100.00% |
| Ditching | n/a | n/a | 72,005ft | 100.00% |
| Lowering In | n/a | n/a | 72,005ft | 100.00% |
| Backfill | n/a | n/a | 72,005ft | 100.00% |
| Clean-up | n/a | n/a | Rough/In 72,005ft | 100.00% |
| Coating (Welds)ft. | Tie/In area's | n/a | 90,466ft | 100.00% |
| ECDs Installed | n/a | n/a | n/a | n/a |
| Silt Fence lft. | n/a | n/a | 28,196ft | n/a |
| Hay bales ea. | n/a | n/a | 913ea | n/a |
| Mats ea. | n/a | n/a | 744ea | n/a |
| Waddles ea. | n/a | n/a | 328ea | n/a |
| Project construction / reclamation activities | | | | |
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Roadway/Bores/HDD | n/a | Bore/HDD Complete | 53ea | HDD+Bores=18,461ft |
| Erosion / Sediment | n/a | n/a | n/a | 30.00% |
| Topsoil | n/a | n/a | 75,633 | 81.00% |
| Restoration/Cleanup | n/a | n/a | 75,633 | 81.00% |
| Roadway Restoration | n/a | n/a | n/a | n/a |
| Fence / Gate | n/a | n/a | 4ea | n/a |
| Fertilizing / Seeding | n/a | n/a | n/a | Postponed till Spring |
| Project Site Safety | | | | |
| On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns | | | | |

Signature:

Herbert M. Holder

Date:

2 - 11 - 13



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 30

Project: Nelson to Ross

Week Ending: 2/3/2013

| Dates of construction | Startup | Shutdown |
|-----------------------|-----------|----------|
| | 6/15/2012 | |

| Temperature high and low for week. | High | Low |
|------------------------------------|------|-----|
| | 7 | -55 |

| Landowner / Public Concerns | Addressing Individual | Phone |
|-----------------------------|-----------------------|-------|
| n/a | | |

Suspension of project activities (when, where, why ,how long)
 Down 2 days due to extreme cold

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed

| | | | |
|---------------|--|--|--|
| 34 Test Leads | | | |
|---------------|--|--|--|

Cathodic protection equipment for two deepwell dround beds with rectifiers has been recieved and installation is being scheduled.

| Special Coordination | Who | When |
|-------------------------------------------------------------------------|-----|------|
| Getting with Landowners on options for the permanent placement of ECD's | | |