



## Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 2/24/2013

Report # 33

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
<b>Brief Description of Week's Activities</b>				
Continuing to work on final clean-up, followed by Environmental crew placing ECDs to hold through the winter. Continuing fabrication on pipe racks for the left over pipe that is 30ft or longer.				
<b>Project Completion Spread</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a	81,500	91.00%
Restoration/Cleanup	n/a	n/a	82,450	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Post poned till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Post Poned till Spring
<b>Project Site Safety</b>				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature:

Date:

*via-email Herbert Holder*