

## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 3/24/2013

Report # 37

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	

### Brief Description of Week's Activities

Snow removal in area's. Finished picking up intems off the the right-of - way. Finished countouring and rough-in top soil placement in preparation for spring seeding.

Working on tree mitigation plan and project as-builts.

Cathodic Protection 80% complete see note under - Cathodic Protection Installed

### Project Completion Spread

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a

### Project construction / reclamation activities


Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
			Additional rock picking prior to seeding	
Restoration/Cleanup	n/a	n/a		92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Post poned till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Post Poned till Spring

### Project Site Safety

On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns

Signature:

*Jim Fleetwood*



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

**Weekly Construction Progress Report**

**Case #** PU-12-40 Report # 37  
**Project:** Nelson to Ross  
**Week Ending:** 3/24/2013

Dates of construction	Startup	Shutdown
6/15/2012		

Temperature high and low for week.	High	Low
	19	-9

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why ,how long)**  
 2 days due to weather conditions and snow removal activities

**Identify Cultural Resources not previously identified.**  
 n/a

**Critical Habitat or Threatened or Endangered Species.**  
 n/a

Cathodic Protection Installed
34 Test Leads

**Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation 75% complete on the Nelson End (technicians scheduling rectifier installation).**

Special Coordination	Who	When
All ECD's installed will hold RoW until spring, then we will return for seeding, etc. All will be Final		

**Contract crews and inspection will not be back on site for several weeks after Wednesday March 27th. They will be back when the weather allows the spring related work to begin.**