

## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 3/31/2013


Report # 38

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
<b>Brief Description of Week's Activities</b>				
Finished making sump connections for the pig traps on each end of the pipeline.				
Working on tree mitigation plan and project as-builts.				
Cathodic Protection 90% complete see note under - Cathodic Protection Installed				
<b>Project Completion Spread</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Post poned till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Post Poned till Spring
<b>Project Site Safety</b>				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature:

*Jim Fleetwood*

D:



## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 38

**Project:** Nelson to Ross

**Week Ending:** 3/31/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	39	-6

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why ,how long)**  
Work stopped on Thursday the 28th for the Easter Holidays.

**Identify Cultural Resources not previously identified.**  
n/a

**Critical Habitat or Threatened or Endangered Species.**  
n/a

**Cathodic Protection Installed**  
34 Test Leads

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation 80% complete on the Nelson End (technicians scheduling rectifier installation).

Special Coordination	Who	When
All ECD's installed will hold RoW until spring, then we will return for seeding, etc. All will be Final		

Contract crews and inspection will not be back on site for several weeks after last Thursday March 27th. They will be back when the weather allows the spring related work to begin. **Coordination was made with Ryan Krapp to notify him when the seeding and final restoration is nearing completion so that he can come out and conduct a final investigation in time for the crews on site to make any changes required.**