



Weekly Construction Progress Report

Case # PU-12-40

Project: Nelson to Ross

Week Ending: 4/7/2013

Report # 39

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Brief Description of Week's Activities				
Working on tree mitigation plan. Project as-built 90% complete.				
Cathodic Protection complete see note under - Cathodic Protection Installed				

Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a


Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Post poned till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Post Poned till Spring

Project Site Safety				
No contractor or inspectors on site				

Signature:

Jim Fleetwood

D



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40 Report # 39
Project: Nelson to Ross
Week Ending: 4/7/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	41	9

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why ,how long)

Identify Cultural Resources not previously identified.

n/a

Critical Habitat or Threatened or Endangered Species.

n/a

Cathodic Protection Installed

34 Test Leads			
---------------	--	--	--

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems will be activated this week

Special Coordination	Who	When
All ECD's installed will hold RoW until spring, then we will return for seeding, etc. All will be Final		

Contract crews and inspection will not be back on site for several weeks after last Thursday March 27th. They will be back when the weather allows the spring related work to begin. Coordination was made with Ryan Krapp to notify him when the seeding and final restoration is nearing completion so that he can come out and conduct a final investigation in time for the crews on site to make any changes required.