



## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 5/19/2013

Report # 45

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	

Brief Description of Week's Activities
Contactor moved back on site on Tuesday May 14th. Approximately 40% of ROW has final dress up competed and is ready for seeding as weather allows.


Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a

Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Postponed till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Postponed till Spring

Project Site Safety

Signature:

*Jim Fleetwood*



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 45

**Project:** Nelson to Ross

**Week Ending:** 4/19/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	86	43

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why ,how long)**  
 Work shut down for two days due to weather.

**Identify Cultural Resources not previously identified.**  
 n/a

**Critical Habitat or Threatened or Endangered Species.**  
 n/a

Cathodic Protection Installed

34 Test Leads			
---------------	--	--	--

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

Special Coordination	Who	When
All landowners along the Right-Of-Way were contracted about work starting.		
Requests were noted and the landowner areas needing to plant on the ROW or accessing the ROW will be addressed first.		



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 5/12/2013


Report # 44

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
<b>Brief Description of Week's Activities</b>				
Two trips made by the pipeline contractor to assess ROW conditions.				

Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a

Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Postponed till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Postponed till Spring

Project Site Safety	
Signature:	Date:
<i>Jim Fleetwood</i>	5/13/2013



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 44

**Project:** Nelson to Ross

**Week Ending:** 4/12/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	73	25

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why ,how long)**

---



---



---

**Identify Cultural Resources not previously identified.**

n/a

---

**Critical Habitat or Threatened or Endangered Species.**

n/a

---

**Cathodic Protection Installed**

34 Test Leads			
---------------	--	--	--

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

Special Coordination	Who	When
All landowner were contracted along the Right-Of-Way were contacted about work starting.		
Requests were noted and the landowner areas needing to plant on the ROW or accessing the ROW will be addressed first. The plan is to start back to work this week where possible.		